



# Hunters Point Naval Shipyard Environmental Cleanup Program Update

Hunters Point Shipyard Citizens Advisory Committee  
Environmental & Reuse Subcommittee Meeting

May 19, 2025

Michael Pound – BRAC Environmental Coordinator

# Agenda

---

Topic
• Introductions
• Parcel G Building Demolition Task Order Award
• Fieldwork Update <ul style="list-style-type: none"><li>• Soil Cleanup at Parcel B Installation Restoration Site 10 (IR-10)</li><li>• Radiological Retesting at Parcel UC-3</li></ul>
• Parcel B IR-26 Groundwater Remediation
• Parcel E Remediation Progress
• Upcoming Navy Outreach Activities
• Contacts
• Questions



# Parcel G Building Demolition

## Task Order (TO) Award

# Parcel G Building Demolition TO Award

This TO award marks progress in HPNS cleanup to support future land transfer and redevelopment

- On April 23, 2025, ECC Infrastructure LLC, headquartered in Burlingame, CA, was awarded this TO
- ECC has received their notice to proceed and is now coordinating with the Navy to start the project work
- The project will remove radiological impacted buildings
- This TO creates new pathways for local jobs, small business subcontracts, and community involvement



Six buildings will be removed at Parcel G



# Meet the Parcel G TO Project Team



## ECC (Prime Contractor)

- Specializes in high-hazard demolition & abatement
- Two Bay Area project leads will oversee day-to-day work
- Committed to local hiring & community engagement



## Silverado Contractors, Inc. (Demolition Subcontractor)


- Union contractor
- Experienced in large-scale demolition
- Completed Bay Bridge & Candlestick Park projects



## Bayview Services, Inc. (Hazardous Material Abatement Subcontractor)

- 30+ years in environmental services
- Leading hazardous material abatement firm
- Supported by CPM Environmental, Inc. for asbestos, mold, and lead abatement

# Parcel G TO: Schedule






# Parcel G TO: Commitment to Local Hiring

ECC and its subcontractors are working together to meet the project's 23% local hiring goal

- Silverado and Bayview will recruit craft labor from District 10 and nearby zip codes
- ECC will offer internships to support workforce development
- Local trucking businesses have the opportunity to support out-of-state transport for the project
  - Must be licensed for hazardous material hauling
  - Must have appropriate fuel permits (IFTA or Trip/Fuel)
- Navy will track performance in the monthly invoice/payroll reviews



Map of San Francisco District 10

# Parcel G TO: Engaging Local Businesses

ECC and its subcontractors are working together to meet the project's 23% local subcontracting goal and identified a range of opportunities for local businesses

- Local businesses are expected to be used for the below project needs:
  - Abatement support
  - Civil surveying
  - Equipment rental
  - Industrial hygiene & air monitoring
  - Site restoration & paving
  - Site security
  - SWPPP inspections & waste manifesting
- Subcontracts are an opportunity for local businesses to gain experience in federal contracting requirements
- Outreach to local businesses on upcoming subcontracting opportunities
- Navy will monitor performance through monthly invoice review



Paving and surveying  
are identified as  
opportunities for local  
businesses





# Parcel G TO: Outreach & Engagement

ECC is connecting with local residents and organizations to share information and create pathways for participation


- Hosted an informational booth at the HPSCAC Business & Employment (B&E) meeting on September 11, 2024
- Commitment to attend three HPSCAC B&E Meetings, beginning with the July 17, 2025 meeting
- Planning a Career Fair in November 2025 to connect local residents with job and training opportunities
- Ongoing outreach to local organizations, workforce agencies, and unions
- Community engagement will continue throughout the project to ensure transparency and accountability



ECC staff registered small businesses on iPads at the Sept 11, 2024 HPSCAC B&E Meeting

# Parcel B Installation IR Site (IR-10)

## Soil Cleanup Update at Former Building 123



# Parcel B IR-10 Remediation Update



2003-2004, 2013

Environmentally-friendly groundwater treatment successfully completed




2000 - 2020

Equipment used to extract soil vapors; additional cleanup needed



2024

Building 123 demolished to access soil beneath it



2024

Samples collected to determine extent of soil contamination



Starts June 2, 2025

Excavate soil and take confirmation samples



Summer 2025

Backfill excavation site with clean soil



Summer – Fall 2025

Install durable asphalt cover to finalize remedy



Fall 2025 – Fall 2026

Conduct 1 year of soil gas monitoring to confirm cleanup complete





# Parcel UC-3 Fieldwork Update

## Radiological Rework at HPNS Utility Corridors

# Parcel UC-3 Fieldwork Progress Update



Excavation progress at  
Trench Unit (TU)-181



Excavation progress at  
TU-190



Excavated soil on  
radiological screening  
yard (RSY) pad



Wetting of haul road to  
reduce dust



Radiological scans of  
equipment




Drive-over radiological  
scans of material on  
RSY pads

# Parcel UC-3 Fieldwork Schedule

---




# Parcel UC-3 Fieldwork Schedule



# Parcel E

## Cleanup Progress Update



# Parcel E Cleanup Overview

## Parcel Overview

- 129-acre area in the southwest part of Hunters Point Naval Shipyard (HPNS)
- Historical use included
  - Navy ship docking, repairs, and maintenance
  - Oil reclamation plant (operated from 1944 to 1977)
  - Some areas were filled with construction and demolition debris
- Past industrial activities left behind contamination
  - Chemicals in soil and groundwater
  - Potential radiological materials



Rock revetments have been placed along portions of the Parcel E shoreline to protect the San Francisco Bay

# Parcel E Cleanup Goals and Challenges

## Cleanup Goals

- Remove or safely contain contaminated soil and debris
- Prevent pollution from reaching San Francisco Bay
- Build shoreline walls and barriers to stop erosion
- Identify and remove any radioactive materials left behind
- Ensure long-term protection from weather climate impacts

## Cleanup Challenges

- Mixed contamination (chemicals and radiation) in some areas
- Complex shoreline and sloped terrain makes work harder
- Multiple agencies must approve plans and results
- Work must be coordinated across multiple phases and different contractors



A 27-foot-wide rock “revetment” and a 3-foot-high sea wall protect 550 feet of Parcel E shoreline



# Parcel E Cleanup Achievements

## What Has Been Done So Far?

- Removed more than 103,000 tons of contaminated soil and debris
- Radiologically scanned and disposed of an additional ~130 tons of shoreline material
- Removed most of the former sewer and stormwater pipes to reduce future risk; remaining portions planned in future work
- Completed shoreline walls and hybrid rock barriers
- Test soil for radiation at Radiological Screening Yard (RSY) pads before disposal



Soil removed from Parcel E has filled almost 7,700 dump trucks

# Parcel E Ongoing Activities

## What's Next?

- Currently funded contract to test and remove shoreline soil and debris
  - About 130 tons already radiologically scanned and disposed
  - Approximately 40,000 tons currently undergoing radiological scanning and pending disposal
- New contracts pending for remaining cleanup across all phases
  - No new digging or shoreline construction is underway
  - Work is limited to loading and hauling material already excavated



The Navy is currently processing about 40,000 tons of soil and debris (~2,900 truckloads) of soil for disposal




# Parcel E Upcoming Activities and Schedule

## What's Next?


- Contracts pending for future work
  - Complete shoreline stabilization
  - Finish soil removal and backfill in excavations
  - Continue radiological scanning at RSY pads
  - Submit draft and final cleanup reports to regulatory agencies
- Community updates will continue as contracting process, award, and fieldwork progress

## Parcel E Schedule (May 2025)



# Parcel B-2 IR Site 26 (IR-26)

## Groundwater Remediation



# Parcel B-2 IR-26 Overview

## Parcel Overview

- IR-26 is located along the northeastern shoreline of Parcel B-2
- Mercury entered soil and groundwater from equipment and paint used in historic shipyard activities

## Cleanup Goals

- Prevent mercury from moving towards the San Francisco Bay by converting it to a stable form underground
- Reduce mercury concentrations in groundwater to meet cleanup levels

## Cleanup Challenges

- Mercury is difficult to remove once it's in groundwater — it binds to soil and behaves differently in changing conditions
- Treatment must be effective without causing mercury to move or become more toxic



# Timeline of Mercury Treatment at IR-26

<b>1996-1997, 2007, 2008</b> Excavations to bedrock	<b>2007-2008</b> Shoreline protection features	<b>2007 - 2015</b> Groundwater studies, pilot tests	<b>2016</b> Full-scale <i>Metafix</i> Treatment	<b>2017 – present</b> Groundwater monitoring	<b>2026</b> Final <i>Metafix</i> Injections and Groundwater Monitoring
<ul style="list-style-type: none"><li>• Subsurface soil removed to reach clean bedrock</li></ul>	<ul style="list-style-type: none"><li>• Rock revetment and soil cover installed to prevent mercury migration toward the San Francisco Bay</li></ul>	<ul style="list-style-type: none"><li>• Site studies conducted to evaluate mercury concentrations in groundwater and the effects of tides</li><li>• Pilot test of in-situ (in-place) <i>Metafix</i> treatment</li></ul>	<ul style="list-style-type: none"><li>• Injections attempted at 52 sites</li><li>• 43 sites were successful</li><li>• 9 locations unable to be treated due to sub-surface blockage (e.g. cobble or concrete)</li></ul>	<ul style="list-style-type: none"><li>• Results showed immediate downward trend for all successful injection sites</li><li>• Navy and agencies strategized ways to treat remaining sites</li></ul>	<ul style="list-style-type: none"><li>• 12 injection locations near 2 groundwater monitoring wells</li><li>• Similar results anticipated to successful treatments in 2016</li><li>• Results will be confirmed by 2 years of groundwater monitoring</li></ul>

# Metafix Treatment Success at IR-26

- In October 2016, a treatment called *Metafix* was injected underground
  - Metafix is a liquid treatment that reacts with mercury underground and locks it in place
  - This was done as an in-situ (in-place) remedy and did not require any digging
- The treatment was successfully implemented at 43 of the 52 planned injection locations
  - Sub-surface blockage (like cobbles or concrete fill) prevented full injection
- Mercury levels dropped almost immediately after treatment and have remained low, confirming the treatment's effectiveness where *Metafix* was successfully applied



Mixing compound before injection




Injection site at IR-26




# Metafix at IR-26: Initial Treatment and Results

9 injection sites around 2 groundwater wells were unsuccessful in the first Metafix treatment




IR-26 Mercury Injection Site Map



Mercury in Groundwater at IR-26: 2005 - 2023



# Final Metafix Treatment Schedule at IR-26



# HPNS Cleanup Schedule Update

# Fiscal Year 2025 (FY25) HPNS New Starts Status

Parcel	Activity
B	<ul style="list-style-type: none"><li>IR-26 follow on mercury groundwater remediation (in contracting process)</li><li>Building 123 soil excavation and clean backfill (fieldwork starts June 2, 2025)</li></ul>
C	<ul style="list-style-type: none"><li>Implementation of the fractured bedrock zone work plan (Phase 1 complete, Phase 2 – Summer 2025)</li><li>Additional remediation for RUCs 2 and 5 (in contracting process)</li></ul>
D-1	<ul style="list-style-type: none"><li>Award new task order for proposed plan and Record of Decision amendment</li><li>Select radiological remedy and prepare Proposed Plan</li></ul>
E	<ul style="list-style-type: none"><li>Dispose of remaining 41,500 tons (30,740 cubic yards) of excavated soil/debris (ongoing)</li></ul>
E-2	<ul style="list-style-type: none"><li>Complete permanent landfill gas treatment system (in contracting process)</li><li>Construct freshwater and tidal wetlands (in contracting process)</li><li>Address regulatory Five-Year Review concerns (field work started in April 2025)</li></ul>

Deferred to FY26

# Fiscal Year 2025 (FY25) HPNS New Starts Status

Parcel	Activity
F	<ul style="list-style-type: none"><li>Award and development of Remedial Design Work Plan (in contracting process)</li></ul>
G	<ul style="list-style-type: none"><li>Complete Phase 2 radiological retesting (pending award of contract modification)</li><li>Submit Remedial Action Completion Report (RACR) (under development)</li><li>Award Task Order for demolition of 6 buildings and a slab (task order award April 23, 2025)</li></ul>
D-2 and UC's	<ul style="list-style-type: none"><li>Excavate along former sanitary sewer and storm drain lines (all parcels) (fieldwork started March 2025)</li><li>Radiological scanning/ sampling of Buildings 813 and 819 (Parcel D-2) (dependent on completion of excavation fieldwork)</li></ul>

\$50.8M to be awarded in FY25; over \$250M in active task orders



# Upcoming Navy Outreach Activities and Presentation

SAVE THE DATE

**July 28, 2025**

HPNS environmental  
cleanup program  
presentation to **HPSCAC**  
**E&R Subcommittee**

July '25						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

# Resources for More Information



## HPNS Program Management



**Michael Pound**  
[michael.j.pound.civ@us.navy.mil](mailto:michael.j.pound.civ@us.navy.mil)

Navy BRAC PMO West  
33000 Nixie Way, Bldg 50, Suite 207  
San Diego, CA 92147  
[www.bracpmo.navy.mil/hpns](http://www.bracpmo.navy.mil/hpns)

## Regulatory Agencies

### US Environmental Protection Agency

Mike Collins: [collins.mike@epa.gov](mailto:collins.mike@epa.gov)  
Nadia Burke: [burke.nadiahollan@epa.gov](mailto:burke.nadiahollan@epa.gov)

### CA Dept. of Toxic Substances Control

Michael Howley: [michael.howley@dtsc.ca.gov](mailto:michael.howley@dtsc.ca.gov)

### San Francisco Bay Regional Water Quality Control Board

Mary Snow: [mary.snow@waterboards.ca.gov](mailto:mary.snow@waterboards.ca.gov)

## Other Resources



### Community Technical Advisor

**Dr. Kathryn Higley**  
(541) 737-0675  
[kathryn.higley@oregonstate.edu](mailto:kathryn.higley@oregonstate.edu)  
[www.ne.oregonstate.edu](http://www.ne.oregonstate.edu)

### HPNS Online Information Repository

- <https://www.bracpmo.navy.mil/hpns>
- <https://administrative-records.navfac.navy.mil/?PN24V63WGTUM4VG4WO>



## HPNS Community Outreach

### Send an email or leave a message

- For program information
- To join the HPNS Mailing List
- To request language assistance



[info@sfhpn.com](mailto:info@sfhpn.com)



(415) 295-4742